



Tentative schedule for final focus
section of ATF2



Work to be done:

QC3 transformed into QD0 and QF1: remove coil, reassemble core, send it to another lab, to increase bore from 3.505cm to 4.9cm. Still need to know, beam pipe thickness.

Magnets reassembled, and measured.

Still no permission to spend the money.

One month for quad work, 2 weeks for magnetic measurement.

Maybe by December 20, but doubt!

Sextupoles are being designed from scratch: several months

ATF2 schedule:

Magnets designed and fabricated between sept 2006 and Feb 2007.

Delivered to KEK by 31 March 2007.

But two styles of sextupoles: more work!

Final doublet designed and fabricated between June 2007 and October 2007.

Delivery November 2007.

Japanese Fiscal year	JFY2005												JFY2006												JFY2007																			
	2005						2006						2007						2008																									
Activity	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3								
Beam operation	ATF								ATF		ATF										ATF		ATF										ATF			ATF2								
Conventional Facilities																plan											preparation	floor	utility@ATF2	shield														
Magnets									24-Q		test						5-Q, Bends (3), 6,8poles				test						Final doublet	test																
Magnet Support											support						movers (27)																											
Alignment																																												
Power supplies											prototype																																	
QBPM											prototype	production-1																																
IP-BPM											prototype-1	test					prototype 2	test																										
Shintake monitor (BSM)											modification to the half wavelength ; i.e. 532nm with precise phase control																																	test at KEK
Laserwire																																												
Other instrumentation																																												
Feedforward & FONT4/5																																												
Vacuum																																												
Cable plant																																												
Control system																																												
Installation																																												
Funding Process											JFY2006						call for UK fund						JFY2007													JFY2008								

Component	Sub-component	Number (no spares)	Comments	Status	Present	New
Magnet	Quadrupole	29	with QD0,QF1	production	27	2
	Sextupole	5		design	0	5
	Octupole	2		design	0	2
	Bend	3	FF-bends =3	design	0	3
	H. Steering	3	horizontal		0	3
	V. Steering	2	vertical		0	2
	Cable of ext.kicker	2	re-location of two kickers		0	2
Magnet Support	Movers	27	20Q-magnets, QD0,QF1 and 5 sextupoles	SLAC	27	0
	Base	27	for each magnet except for the FD support	design	0	27
	Bends	3	support with base		0	3
	FD support	1	active movers for QD0,QF1,SD0,SF1 and BSM	CERN/LAPP and KEK	1	0
Power Supply	HA system	40	8(ExtQ), 6(MatQ), 5(Sext), 2(Oct), 16(FFQ), 3(B)	production		40
Vacuum	Beam pipe (m)	93.154	ATF extraction line at present and ATF2 beam line (50.613m)	design	0	93.154
BPM	Q-BPM for Q & Sext.	33	QD18-21X, IHEP-Qs except for QD0,QF1,SD0,SF1	production	39	-6
	Q-BPM (s-band)	4	with larger diameter (40mm) ,final doublet system	design	0	4
	stripline	4	especially for commissioning	production	0	4
	IP-BPM	3	2nm resolution for position jitter at IP	prototype	0	3
Wire scanner	Metal wire	5	exsit at the extraction line - relocation	existing	5	0
	Laserwire	5	upgrade of the metal wire scanners	R&D	0	5
IP - BSM	Shintake monitor	1	upgrade of the FFTB monitor, i.e. 532nm	upgrade	1	0
	Urakawa monitor	1	laser cavity type	R&D	0	1
Fast orbit correction	Feedforward	1	from DR to extraction line	R&D	0	1
	Feedback	1	intra-train fast feedback based on digital circuit	R&D	0	1
Commissioning tools	Screen monitor	4		existing	4	0
	Carbon wire scanner	1	beam size monitor at IP	design	0	1
ICT	beam loss	1	beam current monitor		0	1
Beam dump	ATF2 Beam dump	1	design is the same as the ATF one		0	1

Sextupole Location

T.Okugi

all the c-band BPMs

