## Status of the ILC

#### Karsten Buesser



EUDET Annual Meeting 19. October 2006




- I am not a GDE member!
- So all I will present in this talk does not reflect any official position about the ILC and might well be wrong or outdated!



# **ILC** Timeline






#### B. Barish



#### The Structure of the ILC








# The ILC Baseline

---ilC

- The ILC baseline has been developed from the discussions at Snowmass 2005.
- The baseline was documented in the ,Baseline Configuration Document' BCD and finalised at the GDE meeting in Frascati in November 2005.
- BCD also contains ,alternatives': design choices which offer attractive benefits (better physics, less cost) and may become baseline but still need more R&D.



The International Linear Collider

**Global Design Effort** 


**Baseline Configuration Document** 

http://www.linearcollider.org/wiki/ doku.php?id=bcd:bcd\_home



#### From Snowmass to the BCD









# **ILC Baseline Design**

- The baseline design was mainly driven by physical and technical requirements.
- Cost consciousness was always important but gets it even more now that realistic cost estimates are collected in the GDE.






#### **EUDET Annual Meeting**

# ILC 500 GeV Frascati Baseline

- Two Linacs of ~10km length following the curvature of the earth
- Operating gradient of 31.5 MV/m
- Laser straight beam delivery system with two interaction regions, 2 and 20 mrad crossing angles
- Three damping rings of ~6.7 km circumference (one for electrons, two for positrons)
- Undulator based positron source (allows for polarised positrons from the beginning)
- Upgrade path to ITeV: extend the tunnels by 2 x 9.3 km, add cavities with 36 MV/m gradient
- Design Luminosity: 2x10<sup>34</sup>cm<sup>-2</sup>s<sup>-1</sup>
- The ILC Baseline has been put under configuration control
- Changes to the baseline need to undergo a decision process initiated and controlled by the GDE Change Control Board (Chair: N.Toge)






#### **EUDET Annual Meeting**

# The ILC Parameter Space



Para	amo	eter	· ٦	<sup>-</sup> rade	-(	Offs						
Damping Ring	(sources)Beam extractionminnominalmaxBunch chargeN1-2-2 $\times 10^{10}$ Number of bunches $n_b$ 1330-2820-5640Linac bunch interval $t_b$ 154-308-461nsBunch length $\sigma_z$ 150-300-500 $\mu$ mVert.emit. $\gamma \epsilon_y^*$ 0.03-0.04-0.08mm·mrad											
		P-		P+	68		raction					
		min		nominal		max						
Bunch charge	N	1	-	2	-	2	×10 <sup>10</sup>					
Number of bunches	$n_b$	1330	-	2820	-	5640						
Linac bunch interval	$t_b$	154	-	308	-	461	ns					
Bunch length	$\sigma_z$	150	-	300	-	500	$\mu$ m					
Vert.emit.	$\gamma \epsilon_y^*$	0.03	-	0.04	-	0.08	mm-mrad					
IP beta (500GeV)	$\beta_x^*$	10	-	21	-	21	mm					
	$\beta_y^*$	0.2	-	0.4	-	0.4	mm					
IP beta (1TeV)	$\beta_x^*$	10	-	30	-	30	x10 <sup>10</sup> ns μm mm·mrad mm					







#### **Two tunnels**


- accelerator units
- other for services RF power


innual Meeting

# **R&D** on Superconducting Cavities










Chemical Polish	Electre Delich
Unemical Polish	Electro Polish

	Cavity type	Qualified gradient	Operational gradient	Length	Energy
initial	TESLA	35 MV/m	31.5 MV/m	10.6	250
upgrade	LL	40 MV/m	36 MV/m	+9.3	500





#### **EUDET Annual Meeting**

#### **Positron Source**



#### Helical Undulator Positron Source with Polarised Beams







# **Damping Rings**




- Challenge: store 295 km long bunch train in a 6 km ring
- Requires very fast kickers
- Lots of challenging accelerator physics






#### Beam Delivery System








### The Way to the RDR





# The Reference Design Report

- High level description of accelerator, sites and cost
  - Executive Summary
  - Accelerator Design
  - Technical and Global Systems
  - Conventional Facilities
  - Sites
  - Costs
  - TDR R&D Plan
- Editor: Nan Phinney
- Co-editors: Nick Walker, Nobu Toge
- Total pages: ~250
- Accompanied by the Detector Concept Report DCR
- Draft ready at the Valencia meeting (Nov 06)
- Publication most probably at Beijing meeting (Feb 07)



# The Detector Concept Report


--ilC

- Physics
- Detector Concepts
  - We can do ILC physics
  - We have different and complementary solutions
  - We have a clear vision on how to reach the goals (R&D)
  - We have some understanding of the detector costs
- Integrated presentation of the Concepts
- Case for two Detectors/IRs
- Physics editors: K. Moenig, A. Djouadi, M. Yamaguchi, Y. Okada, M. Oreglia, J. Lykken
- Detector editors: T. Behnke, C. Damerell, J. Jaros, A. Miyamoto
- Cost analysis of concepts: M. Breidenbach, H. Maki, H. Videau
  - →interaction with GDE Cost Board



# The Glossy ILC Report





- Translate the RDR and DCR into an exciting and enticing story for governments, funding agencies and policy-makers
- Lead with science!
- First Step: Appoint a board with chair, ILC communicators and representation from all regions and detector/machine communities
- Solicit feedback from our "customers" and produce a glossy report (25-35 pages?)
- Publish report in early 2007, coordinated with the preparation and release of the RDR and DCR



# **ILC** Costing




- RDR should contain a price tag with ~20% accuracy
- Follow ITER "Value" and CERN "CORE" model for international projects
  - Provides basic agreed costs → common "value" plus in-house labour
- RDR will provide information for translation into any country's cost estimating metric, e.g. how to handle contingencies, in-house labour, etc.
- Assumes 7 years construction time
- Based on a call for world-wide tender →lowest reasonable price for required quality
- Site-specific costs are considered accordingly
- Final way of presentation of multiple costs is still under discussion



### **Costs Roll-ups**





## The ILC Baseline after Vancouver



- First numbers for realistic costing of the subsystems have been assembled in Vancouver
- Cost discussion is very confidential

   → Cost Disclosure Rules!

   Just four people have the complete
   overview: GDE director and three cost engineers




- From the reactions of the GDE it is save to assume that the first assembled cost numbers were rather high
- Cost cutting measures have been discussed in Vancouver and are just started to being realised
- First change requests to the CCB are coming in!



# **BDS Change Request: Crossing Angle**

----ilC


- Beam Delivery System change request
  - Submitted on July 29th to the CCB
  - Approved by GDE EC on September 21st.
- Changing the baseline from 2/20 mrad crossing angles to a symmetric configuration of 14/14 mrad
- Both detectors will be placed at the same longitudinal position (z=0) in one detector hall
- Reason: substantial cost savings






### 14/20 mrad Technology








# 2 mrad Technology

K. Buesser 🙀





# **BDS Change Control Request: Detector Assembly**



- The BDS group has submitted a second CCR regarding the assembly procedures of the detector
  - So far underground assembly was assumed
  - Now suggestion to go to a surface assembly model
- Idea: Prepare a large enough surface hall in which the detector parts can be assembled and commissioned as far as possible
- Lower the detector segments later when the underground facilities are available
- CMS like assembly model
- Advantages:
  - smaller underground hall needed → cost reduction
  - timing problems: GDE CFS people claim that underground hall will be ready so late that the goal of starting physics runs 8 years after approval cannot be met

#### **Detector Assembly Timelines**



- Underground hall ready 4y11m after approval (CERN experience)
- Surface hall ready 2y4m after approval
- Detector assembly 245w (surface) 270w (underground)


Task Name	Duration	Start	Finish	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	20
Project approved	0 days	1/1/2008	1/1/2008	r 1/1/20	108											
Construct detector	297 wks	12/25/2012	9/3/2018	-					•							1
detector assembly	271 wks	12/25/2012	3/5/2018							-				<b>i</b>		
detector underground commiss.	26 wks	3/6/2018	9/3/2018													
Detector ready for IP	0 days	9/3/2018	9/3/2018											_ <b>⊢</b> ∢	9/3/2018	
Construct beamlines	557 wks	1/1/2008	9/3/2018	-												
prepare underground tunnels	260 wks	1/1/2008	12/24/2012						ŀ							
beamline hardware installation	105 wks	12/25/2012	12/29/2014							-	h					
Start of beam commissioning	0 days	12/29/2014	12/29/2014							1	🗳 12/29.	2014				
BDS beamline pre-commiss.	26 wks	12/30/2014	6/29/2015								-					
IP ready for detector	0 days	9/3/2018	9/3/2018											₩	9/3/2018	
Final assembly & commissioning	17 wks	9/4/2018	12/31/2018												Y	
Detector moved to IP	4 wks	9/4/2018	10/1/2018											h		
Final beam commissioning	13 wks	10/2/2018	12/31/2018											Ì	η	
Ready for physics run	0 days	12/31/2018	12/31/2018												🗳 12/31/	201

Task Name	Duration	Start	Finish	2008	2009	2010	2011	2012	2013	2014	2015	2016
Project approved	0 days	1/1/2008	1/1/2008	→ 1/1/2008								
Construct detector	338 wks	1/1/2008	6/23/2014	<b>W</b>	1		-	-				
prepare surface building for detector	120 wks	1/1/2008	4/19/2010			հ						
detector assembly	218 wks	4/20/2010	6/23/2014			Ľ.						
Construct beamlines	391 wks	1/1/2008	6/29/2015				-	-		-		
prepare underground tunnels	260 wks	1/1/2008	12/24/2012					÷	<b></b> h			
beamline hardware installation	105 wks	12/25/2012	12/29/2014						1		<b>1</b>	
Start of beam commissioning	0 days	12/29/2014	12/29/2014					1			12/29/20	14
BDS beamline pre-commissioning	26 wks	12/30/2014	6/29/2015								Ч —	
BDS ready for detector	0 days	6/29/2015	6/29/2015								6.2	9/2015
Final assembly & commissioning	157 wks	12/25/2012	12/28/2015					1	<b>~</b>	-		¥.
Detector underground assembly	105 wks	12/25/2012	12/29/2014								<b></b>	
Detector pre-commissioning	26 wks	12/30/2014	6/29/2015					1			<b>ի հ</b>	
Detector roll-in	4 wks	6/30/2015	7/27/2015								L.	
Support tube, beam-pipe, VTX install	5 wks	7/28/2015	8/31/2015								ĥ	
Detector check-out	4 wks	9/1/2015	9/28/2015								ĥ	
Final beam commissioning	13 wks	9/29/2015	12/28/2015								ľ	ή
Ready for physics run	0 days	12/28/2015	12/28/2015									\$ 12/28/2

 Underground assembly would miss goal ,physics 8 years after approval' by ~3 years

# **TESLA Detector Hall**






- Hall size: 82m x 30m
- Beam position: 16/66m away from left/right wall
- Beam height: 8m above floor
- Crane hook: 19m above floor
- Access shaft: 9m x 16m
- Cranes: 2 x 80t

#### LDC Detector Hall Study






- Detector concept groups are studying the detector hall and detector integration issues
- Learn from CERN experience → engineering forum last week at CERN

# One Step Beyond: Push/Pull



- Do we really need two beamlines?
- Finite switch-over time between beamlines makes it attractive to consider a two detector push/pull operation mode
  - Substantial cost saving potential!





# The Push/Pull Study Group



- The GDE and the Worldwide Study have initiated a Study Group which should explore the technical feasibility of a configuration with one interaction region and two detectors
- Questions to be answered
  - Historical and organisational questions
  - Accelerator design questions
  - Detector design questions
  - Engineering integration questions
- 19 members
  - Chair: Andrei Seryi (SLAC)
  - Detector Concepts
  - Accelerator Experts
  - WWS Co-chairs
- First status report will be given at the Valencia meeting


# Damping Rings Change Request: One Positron Ring





- DR change request submitted on August 4th
  - Approved on September 21st.
- Old design: one 6.7 km DR for electrons, two stacked 6.7 km rings for positrons
  - Reason: mitigate electron cloud effects
  - Synchrotron radiation produces free electrons in the beam pipe via photo effect
  - Negatively charged electron cloud is attracted by positively charged positron beam and disturbs beam quality
- New design: just one 6.7 km DR for positrons, upgrade to second ring in the same tunnel should remain possible
- Hope to mitigate electron cloud effects with better vacuum, low SEY materials, etc.
- Risk: might affect luminosity!

# Electron Clouds in Damping Rings












#### EUDET Annual Meeting

### **Electron Cloud Effect Mitigation**






- Reduce Secondary Electron Yield using e.g.:
  - grooved surfaces
  - clearing electrodes


# DR Change Request: Rings Location



 Move both damping rings into one tunnel at the centre of the machine where the central lab is supposed to be



 Reduce construction cost on tunnel, but need more transfer line →total cost reduction





## Summary



- The ILC design is approaching the real axis
- The GDE is confronted with a huge task in developing a machine design which
  - reaches the ILC physics goals
  - is mature and stable enough to guarantee high availability
  - is affordable
- The Baseline of the machine is evolving right now
- The Reference Design Report is the next important milestone supposed to be published early next year

