
Detector Assembly Schedule


2019/10/27 Y.Sugimoto @Ichinoseki

Plausible Schedule



Utility during construction period

- New high voltage (154kV) electricity line (~15km) has to be build to IP campus (Tohoku team's study)
- Cabling in ML will be finished after T8 (TDR)
- Cooling water will be supplied from north end of ML (Tohoku team's study), and piping in ML will be completed at the end of T7 (TDR)
- Utility at IP campus will be fully available after T8, and limited during construction period
- Pre-campus should be utilized as much as possible in order to reduce utility requirement at IP during construction period




ASSEMBLY SCENARIOS OF INNER TRACKING SYSTEM


Sub-detector installation schedule

2016/2/16	Y1	Y2	Y3	Y4	Y5	Y6		Y7	Y	′8	Y9	Y10
Thomas	Q1 Q2 Q3 Q4	4 Q1 Q2 Q3 Q4	Q1 Q2 Q3	3 Q4 Q1	Q2 Q3 Q4	Q1 Q2	2 Q3 Q4	4 Q1 Q2 Q3 Q	4 Q1 Q2 Q3 Q4			
Land develop.												
AH		Phase-	1		-2	2						
DH		Civ		Utility								
Yoke			A	ssembly	on site					ſ		
Muon				Ins	tallation					owering.		
Solenoid				Assem	bly on site	Э	Ins.		М	ver		
Endcap HCAL				In	S.					Lo		
Endcap ECAL					Ins.							
Barrel HCAL								Ins.				
Barrel ECAL								Ins	5.			
Tracker											Ins.	
QD0												
Commissioning												
Beam tuning												


Inner Tracking System




Assembly scenario 1-a




Assembly scenario 1-b




Assembly scenario 1-c



Assembly scenario 2-a




Assembly scenario 2-b




Comparison of scenarios

- Examples
 - Belle-II SVD: (a la 1-a)
 - Ladders are assembled in universities & institutes
 - Ladders are shipped to KEK, and full barrel is assembled at KEK
 - CMS Silicon Tracker: (a la 2-b)
 - TIB, TOB, TID, TEC are assembled in universities & institutes including CERN
 - These modules are assembled into a Silicon Tracker at Tracker Integration Facility (350m²) at CERN main campus
 - Silicon Tracker is transported overnight to Point 5 for installation
 - ATLAS Inner Detector: (a la 2-a)
 - · Sensor modules are assembled in universities & institutes
 - SCT barrel is assembled in Oxford University
 - SCT barrel is shipped to CERN inner detector integration facility
- Less number of transport is preferable
 - Less risk of damage
 - Inspection/test is necessary after each transport
- But transportation is manageable
 - Many examples such as detectors for LHC
- It seems there is no show-stopper in every scenario




CMS Silicon Tracker



Shipping container for ATLAS SCT barrel

Space requirement

- We could build Silicon Tracker Integration Facility either in Central campus (1-b, 1-c, 2-b) or IP campus (1-a, 2-a)
- Even in case of 1-b, 1-c, and 2-b, a similar space, which can be shared with other sub-detector, would be necessary for maintenance or temporally storage at IP



A possible layout of Silicon Tracker Integration Facility (150m²)

Summary

 Utilization of central pre-campus is strongly recommended in order to reduce utility requirements at IP campus during detector construction period

 There are several scenarios of Inner Tracking System assembly in which central pre-campus is used